

RTI STATEMENT REGARDING SCHEMES UNDER MAIRANG DIVISION, MAIRANG

Sl. No.	Schemes Implemented during the years 2005-2006 and schemes of 2006-2007	Allocation of Fund (Rs in Lakhs)	List of Beneficiaries	Tender & Purchase notice of all works	Amount Utilized Scheme wise (Rs in Lakhs)	Other Important development matters	Remarks
1	2	3	4	5	6	7	8
	<u>2005-2006</u>						
1.	Construction of Flood Embankment at 16 th km of Mairang – Kynshi Road.	8.72	As per Statement Sl. No .1	Tender invited vide No.SE/TB/84/1287. Dt. 20.6.2005 by S.E, P.W.D. (Roads), Western Circle, Nongstoin.	8.72		R.E. sanction. The work is completed. Tender value of contractor need enhancement
2.	M.B.T.of Wahlakhaw-Mawbyrnrap road(2.94 Km)	17.00	-do- Sl.No.2.	-do- MD/TB/T/2005-06/2,Dt.8.1.2005.by E.E. PWD(Roads), Mairang Division Mairang.	17.00		The work is completed liabilities to be cleared
3.	M.T.B.of Myriaw-Mawsynnam raod(3.00 Km)	9.40	-do- Sl. No.3	-do- MD/TB/T/2005-06 /1/522-38, Dt.3.6.2005 by E.E.,PWD(Rds), Mairang Division,Mairang.	9.40		Work in progress

4.	M.T..B.of M.M.R.Road sec-II at Madan sohphoh to Mawshut village (1.20 Km)	4.25	-do- Sl.No.4.	-do- MD/TB/T/2005-06/37/1348, Dt.9.9.2005 by E.E., PWD(Roads), Mairang Division, Mairang.	4.25		Work in progress
5.	M.B.T.of Mission Mairang Internal Raod(2.00 Km)	16.38	-do- Sl.No.5	-do- MD/TB/T/2005-06 /3/582-60 Dt. 8.6.005 by E.E., PWD(Roads), Mairang Division,Mairang.	16.38		Work completed completion report to be submitted
6.	Improvement including M.B.T.of Mawbyrap to Ummawpun Road(760 M)	16.75	-do- Sl.No.6	-do- MD/TB/T/2005-06 /10/963- 76,dt.1.8.2005 by the E.E., PWD(Roads), Mairang Division,Mairang.	16.75		Work completed completion report to be submitted
7.	M.B.T.of K.S.A road to Laitblieh (680m)	11.46	-do- Sl.No.7	-do- MD/TB/T/2005-06 /28/886- 91,Dt.28.1.2005 by the E.E., PWD(Roads), Mairang Division,Mairang.	11.46		Work completed completion report to be submitted
8.	Improvement of Laitdom - Sohtyngkhur upto Semskei and Dongdikhar at 4 th ,5 th and 5.5 th Km=3.50Km	10.20	-do- Sl.No.8	-do- MD/TB/T/2005-06 /9/943- 62,Dt.1.8.2005 by the E.E., PWD(Roads), Mairang Division,Mairang.	10.20		Work in progress

9.	Construction of internal link road at Nongum village to connect Nongthymmai, Mawkhan and Domlahap village =2.50Km	3.19	-do- Sl.no.9	-do- MD/TB/T/2005-06 /29/3316-24, Dt.3.2.2006 by the E.E., PWD(roads), Mairang Division,Mairang	3.19		Work in progress
10.	M.B.T.of a road from Kynrud-Nongkrem Section-I (0-5 th)Km	2.23	-do- Sl.No.10	-do- SE/TB/05-06/13/1A, Dt.20.10.2005 &No.SE/TB/05-06/6/105370, Dt.23.9.2005 by S.E., PWD(Roads), Western Circle, Nongstoin	2.23		Work in progress
11.	M.B.T.of a road from Maw phanniew-Nonglyngdoh-Mawkynrang sec-I (0-3 rd)Km	8.92	-do- Sl.No.11	-do- MD/TB/T/2005-06 /5/1371, Dt.14.9.2005 by E.E., PWD(roads), Mairang Division Mairang	8.92		Work in progress
12.	M.B.T.of a road from Langtor to Nongdom to Mawkyrdep via Lawphiah (5 th -9 th)Km	30.30	-do- Sl.No.12	-do- PW/TB/RD/40/2005/3, Dt.18.2.2005 by the C.E., PWD(Rds), Meghalaya, Shillong.	30.30		Work in progress

13.	Improvement of kutch PWD Road from Kynrut to Nonglang (1 st -6 th)Km =6.00 Km	15.97	-do- Sl.No.13	-do- SE/TB/05-06 /15/1999-1216, Dt.21.10.2005 by S.E., PWD(Roads), Western Circle, Nongstoin.	15.97		Work in progress
	2006-2007						
14.	Strengthening of Mairang – Nongstoin Diversion Road to Mairang Village = 1.75 Km		-do- Sl.No.14	-do- MD/TB/T/2006-07 /1/45,dt 6.4.2006 by the E.E.,PWD(Roads), Mairang Division,Mairang			Work in progress
15.	M.B.T of a road from Mairang Civil Sub-Division Complex to Mawlungkhoh-khrang via Pungsaniang (0-3.80)Km		-do- Sl.No.15	-do- SEW/TB/CS/06-07 /16/411, Dt.11.4.2006 by S.E.,PWD(Roads), Western Circle, Nongstoin			Work in progress
16.	M.B.T of a Parking place at Pydengumiong Bazaar	2.73	-do- Sl.No.16	-do- MRG/CS/06-07/30-A, Dt.18.4.2006 by SDO PWD (Roads), Mairang Sub-Division, Mairang	2.73		Work in progress

17.	Improvement including M.B.Tof Mairang – Kynshi road to Mawsawa (1.05Km)	10.14	-do- Sl.No.17	-do- SEW/TB/CS/06-07 /17/412,Dt.11.4.2006 by S.E., PWD(Roads),Western Circle, Nongstoin	10.14		Work in progress
18.	Improvement including M.B.Tof a road from Mot-Tirot to Presbyterian Church. Mairang(200m)	2.79	-do- Sl.No.18	-do- MD/TB/T/2006-07 /2/159, dt 2.5.2006 by the E.E., PWD(Roads), Mairang Division,Mairang	2.79		Work in progress

Executive Engineer, P.W.D. (Roads),
Mairang Division, Mairang